

PHYSICAL ACHIEVEMENT OF ROAD PROJECTS ON RIDF WORKS FROM 01.04.2013 TO 31.03.2014 DURING THE YEAR 2013-14									
SL No.	Name of the Work	Category of Road	Head	District Division	NABARD sanction cost including Prorata charges	Length of road sanctioned for improvement	Length improved during 01.04.2013 to 31.03.2014 (in km)		Remarks
							BT Road	CC Road	
1	2		3	3	5	6	4	5	6
	RIDF-XIV								
1	Improvement to Sansourapalli Phulkona road from 0/0 to 28/500km		TSP	Koraput koraput	1386.20	28.500	3.150		Work in progress.
				Total	1386.20	28.500	3.150	0.000	
	RIDF-XV								
2	Improvement to Gop - Balighai Road from 0.0 to 18.000km	MDR	OE	Puri Puri	773.40	18.000	5.288		Work in progress.
					773.40	18.000	5.288	0.000	
	RIDF-XVI								
3	Improvement to Angul - Sankhapur - Karatpata road from 0.0 to 18.620km		OE	Angul Angul	1915.09	18.620	4.500		Work in progress.
4	Improvement to Kalampur - Thuamul - Rampur road via Singarighati (MDR-14) from 0.800km to 9.000km		TSP	Kalahandi Kalahandi	1159.19	8.200	1.700	0.740	Work in progress.
5	Improvement to Ramachandrapur - Harichandanpur road from 0.0 to 14.000km		TSP	Keonjhar Keonjhar	1727.44	14.000	4.900		Work in progress.
6	Improvement to Chitrada - Morada - Amarda - Rajghat road (ODR) from 18.000km to 28.000km.		TSP	Mayurbhanj Mayurbhanj	1255.82	10.000		1.050	Work in progress.
					6057.54	50.820	11.100	1.790	
	RIDF-XVII								
7	Improvement to Old Cuttack - Sambalpur road from 7.505km to 39.500km			Dhenkanal Dhenkanal	3055.21	32.000	11.230	0.877	Work in progress.
8	Improvement to Boinda - Athamallick road (MDR) from 0.0 to 15.000km			Angul Angul	1505.09	15.000	4.700		Work in progress.
9	Improvement to Barapada - Agarpada Road (ODR) from 0.0 to 15.700km			Bhadrak Bhadrak	1893.46	15.700	3.850	0.770	Work in progress.
10	Improvement to Sohela - Barapalli - Binika road from 1.200km to 32.220km.			Baragarh Baragarh	1908.02	31.020	26.994	0.505	Work in progress.
11	Improvement to Bhawanipatna - Rayagada road (MDR) from 0.0 to 26.000km			Kalahandi Kalahandi	2493.73	26.000	1.000		Work in progress.
12	Improvement to Khariar - Sinapalli road (ODR) from 0.0 to 8.000km, 22.030km to 23.030km & 26.600km to 27.700km			Nuapada Khariar	806.13	9.900	6.637	0.670	Work in progress.
13	Improvement to Lephripada - Balisankara road from 26.000km to 48.000km			Sundargarh Sundargarh	1845.57	22.000	9.110		Work in progress.
14	Improvement to Seragarh - Nilagiri - Kaptipada Udala Baripada Medinapur Border road from 31.300km to 44.000km			Mayurbhanj Mayurbhanj	1362.00	12.700	4.000		Work in progress.
15	Improvement to Nagpur - Nayahat road from 0.0 to 20.650km			Puri Puri	2236.30	20.650		5.232	Work in progress.
16	Improvement to Kalugaon - Boneii road (MDR-26) from 55.000km to 71.000km			Sundargarh Rourkela	2071.79	16.000	4.000		Work in progress.
17	Improvement to Balipadar - Karasingi road from 0.0 to 16.000km			Ganjam Bhanjanagar	1609.80	16.000	5.457	0.200	Work in progress.
18	Improvement to Bhanjanagar - Dasapalla road from 9.500km to 30.000km			Ganjam Bhanjanagar	2038.00	20.500	6.938	0.605	Work in progress.
19	Improvement to Boinda - Athamallick - Kiakata road from 15.000km to 39.000km (excluding 18.900km to 20.100km & 34.800km to 36.430km) with one bridge			Angul Angul	2691.06	20.840	9.394		Work in progress.
20	Improvement to PWD road to Kusapada Ankarada road from 0.0 to 9.000km including Construction of H.L. Bridge over Ananga			Ganjam Ganjam-I	1177.55	9.000	5.800	0.465	Work in progress.
21	Improvement to Bhawanipatna - Rayagada road from 26.000km to 37.000km			Kalahandi Kalahandi	1539.56	11.000	3.800		Work in progress.
22	Long Approach road to Bhutiabahal bridge			Sonepur Bolangir		9.400	8.000		Work in progress.
					28233.27	287.710	110.91	9.32	
	RIDF-XVIII								
23	Improvement to Bargarh - Bijepur road (ODR) from 0/0 to 20/665 km including Construction of H.L. Bridge over Jhirlli Nallah at 28.270km			Bargarh Baragarh	2099.44	20.670	4.650		Work in progress.
24	Improvement to Chhatia - Kalakala road from 5.340km to 6.982km & 11.880km to			Jajpur Charbatia	525.33	5.560	1.242	0.950	Work in progress.
25	Improvement to Kuakhia -Jenapur road from 11.860km to 22.540km			Jajpur Panikoiili	828.68	10.680		0.550	Work in progress.
26	Improvement of road from Mundali Bridge approach to Sankarpur by improving stretches of Mundali approach road 1.110km (from 0.0 to 1.110) Athagarh - Megha Katakiasahi road 15.000km (from 0.0 to 15.000km, Athagarh Town road 0.443km (from 4.300km to 4.743km			Cuttack Charbatia	1973.16	20.240	11.685	0.950	Work in progress.
27	Improvement to Berhampur - Gurunti - Patapur - Nandika road from 0.0 to 22.000km.			Ganjam Ganjam-II	2451.83	20.600	5.000	0.400	Work in progress.
28	Improvement to Sankarakhole - Khajuriapada road (ODR) from 0.0 to 21.150km.			Kandhamal Phulbani	2563.95	21.150	2.500		Work in progress.
29	Improvement to Jhumpura - Ukhunda road (ODR) from 0.0 to 14.165km			Keonjhar Keonjhar	1662.37	14.165	5.100		Work in progress.
30	Improvement to Koiria- Dengula Tensa- Barasuan -Kaleiposh road (ODR) from 7/000km to 15/000km.			Sundargarh Rourkela	1359.70	8.000	5.500		Work in progress.
31	Improvement to Narayanpur - Arjipal road from 0.0 to 9.200km			Ganjam Ganjam-II	755.31	9.200	2.500	1.000	Work in progress.
32	Improvement to Rayagada - Kerada road (MDR 48B) from 6.950km to 13.000km & strengthening of road from 0.0 to 25.000km			Rayagada Rayagada	1866.13	24.000	8.100		Work in progress.
33	Improvement to Laxmipur to R.D. road (Hinjiili Block)			Ganjam Ganjam-I		1.860	1.260	0.600	Work in progress.
34	Improvement to SH-17 to K. Samantrapur via Adikantapur road from 0.0 to 5.000km			Ganjam Ganjam-I		5.000	3.825	0.498	Work in progress.
35	Improvement to Sidheswar PWD road to Kotinoda via Sidhikhandi road from 0/0 to 5/00km including one H.L. Bridge over Ghodahada main canal (ODR)			Ganjam Ganjam-I		5.000	2.280	0.740	Work in progress.
36	Improvement to Ambuabadi-Khandadeuli via Badagada road from 0/0 to 3/500km (ODR)			Ganjam Ganjam-I		3.500	3.200	0.250	Work in progress.
37	Improvement to Ambuabadi- Badagada road from 0/0 to 6/00km (ODR) including H.L. Bridge over Rushikulva main canal.			Ganjam Ganjam-I		6.000	2.250	0.150	Work in progress.
38	Improvement to PWD road to Takarada - B.Brahampur extn, Dengadi road from RD 0.0km to RD 8.500km			Ganjam Ganjam-I		8.500	3.100	0.548	Work in progress.
39	Improvement to Chikiti - Surangi - Mandrada road from 38.000km to 49.000km.			Ganjam Ganjam-I		8.000	1.000	2.000	Work in progress.
40	Improvement to Samantiapalli - Kelua road from 0.0 to 5.800km			Ganjam Ganjam-I		5.800		0.300	Work in progress.
41	Improvement to Chhatiguda-Narla-Rampur road from 16/700 km to 38/500 km.			Kalahandi Kalahandi		21.800	2.400		Work in progress.
42	Improvement to Samasingha - Laikera - Bagdihi road from 3/000 km to 17.330km.			Sambalpur Sambalpur		14.330	2.700		Work in progress.
43	Improvement to Old Cuttack - Sambalpur road from 39/500 km to 50/600km.			Dhenkanal Dhenkanal		11.100	7.700		Work in progress.
44	Improvement and Construction of Bridges over Badakamar - Pangatira road			Dhenkanal Dhenkanal		26.376	11.800		Work in progress.

SL No.	Name of the Work	Category of Road	Head	District Division	NABARD sanction cost including Prorata charges	Length of road sanctioned for improvement	Length improved during 01.04.2013 to 31.03.2014 (in km)		Remarks
							BT Road	CC Road	
1	2		3	3	5	6	4	5	6
45	Improvement to Kendrapara Golarhat Road from 2.800km to 4.700km, 5.300km to 8.000km & 9/100km to 18/000 km.			Kendrapara Kendrapara		14.600		0.850	Work in progress.
46	Improvement to Thakurgarh - Nakchi Road from 0/0 to 17/500 km.			Angul Angul		17.500	15.600		Work in progress.
47	Improvement to Bijepur-Dublabahal road, ODR from 28/200 km to 52/500 km			Baragarh Baragarh		24.300		0.925	Work in progress.
48	Improvement to Chandapur – Rajsunakhala road from 15.000km to 29.000km			Nayagarh Khurda		11.248		2.680	Work in progress.
49	Improvement Bahanaga – Talapada road from 0.0 to 7.200km			Balasore Balasore		7.200	0.300		Work in progress.
50	Improvement Salt road Balasore to Gud from 26.000km to 41.200km			Balasore Balasore		15.200		0.600	Work in progress.
51	Widening of Titlagarh – Phapsi PWD road			Bolangir Kantabanji		26.500	2.200		Work in progress.
						388.079	105.892	13.991	
	RIDF-XIX								
52	Improvement to MDR-64 to Jamuni – Patapur road from 0.0 to 5.600km			Ganjam Ganjam-II		5.600	1.740	0.400	Work in progress.
					16085.90	5.600	1.740	0.400	
	Total of ongoing works				52536.310	778.709	238.080	25.505	
	Total of completed works						81.474	6.13	
	Grand Total						319.554	31.635	Total -351.189